


Republic of the Philippines  
**MUNICIPALITY OF PATEROS, METRO MANILA**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**FOR THE 1ST QUARTER, CY 2020**

PROGRAM OR PROJECT	LOCATION	TOTAL COST (Php)	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
<b>METRO MANILA MAYOR'S LEAGUE</b> Labor and Materials proposed concreting of existing road	Gawad Kalinga	825,857.00	Nov. 26, 2018	Feb. 4, 2019	100	822,545.47		returned to Bureau of Treasury OR# 7061032
<b>METRO MANILA MAYOR'S LEAGUE</b> Labor and Materials proposed rehabilitation road	M. Lozada Sto. Rosario Silangan to Kanluran	2,959,028.12						project proposal replacement for approval
<b>Assistance to Municipality</b> Labor & Materials for proposed local access road	Dulosik Sta. Ana	6,034,603.31	Oct. 4, 2018	Feb. 25, 2019	100	5,838,434.62		returned to Bureau of Treasury OR# 7061031
<b>Assistance to Municipality</b> Proposed Local Access Road (Road and Drainage Improvement)	P. Rosales St. Brgy. Sta. Ana	11,777,000.00						for bidding
<b>PDAF - NONE</b>								
<b>Total Appropriations</b>		<b>9,819,488.43</b>				<b>6,660,980.09</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**JESSICA S. QUINIO**  
Municipal Accountant

  
**MIGUEL F. POMCE III**  
Mayor